Transport Planning, Development & Streetworks Management
Wat Tyler West, 5th Floor,
Beckhampton Street,
Swindon, SN1 2JH

Transport Development Management

Memo

To: Planning Services
From: Transport Development Management
Date: 7th July 2022

Application Number: S/COND/22/0879

Proposal: Discharge of condition 36 (Construction Method Statement) for Haul Road including partial discharge of conditions 13 (Tree Protection), 17 (Bats), 37 (Construction and Environmental Management Plan), 53 (Slab Levels) and 54 (Materials) following outline permission S/OUT/13/1555.

Location: Land North Of A420 Eastern Villages

Ed,

Condition 36: Construction Method Statement

Prior to the commencement of works of any development on any sub-phase hereby permitted, including site clearance, a Construction Method Statement for that sub-phase of development shall be submitted to and approved in writing by the Local Planning Authority. Once agreed, such mitigation measures approved prior to the commencement of construction shall be implemented prior to the commencement of any construction on the sub-phase and shall be adhered to throughout the construction period of that phase. The Construction Method Statement shall provide:

i. details of the number and frequency of construction vehicle movements and contact details for site manager; Details of the number and frequency of construction vehicles have been included at Section 2.3.1 of the CEMPMS Details of the Site Manager are missing from the contacts section at 1.3.1. Contact details of a responsible officer can be given until details of the Site Manager are available. Until such details are provided, this part of the condition cannot be complied with.

ii. secure vehicle logs, including registrations and time of arrival/departure; A blank Vehicle Log has been included within the CEMPMS with a commitment that it will be completed by the Site Manager and submitted to SBC. The information is sufficient to comply with this part of the condition.

iii. for the loading, unloading and storage of plant and materials, including swept paths of vehicle movements within the site; No information appears to have been submitted to comply with this part of the condition. The Site Set Up and Compound Plan appears to be missing from Appendix 1 of the CEMPMS.

iv. a device for removing debris from the highway to ensure the highway is clear at all times and is on 24 hour call out (excluding those days where construction is not permitted); Section 2.2.4 of the CEMPMS states that the Site Manager will monitor site roads and Thornhill Road and arrange road sweeps when necessary. The section continues that the public will be able to report mud on the road 24 hours a day, via a phone number displayed on a site board, this is not what this part of the condition requires. The details submitted are not sufficient to comply with this part of the condition.

v. construction vehicle routes to and from and within the site with distance details; The first illustration and depicts a Haul Route through the site with an annotation box describing access, the route from the A419 is clear, the route from the east via A420 /A34 is unclear that traffic would be directed to Gablecross Roundabout and Thornhill Road. This

needs to be clear on these drawings as per the details at Section 2.3.1. No details of routes within the site appear to have been included.

vi. temporary access details and parking area for site operatives and construction traffic, parking of vehicles of site operatives and visitors; A 15 space car park is proposed for contractors, where 30 contractors are expected to be on site, this is a low level of parking that is likely to result in parking issues on site that may overspill onto the local road network. This is not an acceptable level of contractor parking provision. Contractors bring tools and need easy access to their vans for their tools, whilst some contractors will be able to share vehicles and tools, a parking ratio of 50% is considered insufficient. It is unclear where these parking spaces actually are, as the proposed compounds are small and also proposed to accommodate welfare and office facilities, loading/unloading, waste segregation/containers and storage of plant and materials.

Further, given the first access to be constructed is from Thornhill Road, with a west to east build direction, how will the proposed compound at Old Vicarage Lane be accessed before the Haul Road is complete? The access details for the Old Vicarage Lane access appears to have fallen foul of a 'copy and paste' error. Right turn in and left turn out is acceptable for Thornhill Road but not OVL, as these movements would result in construction vehicles travelling through the village, which is not acceptable. Access to OVL by construction vehicles can only be via the Thornhill Road access and the haul road due to the constraints of the village to the north and the railway to the south. This is reinforced at section 2.3.2.

The information submitted is insufficient to comply with this condition.

vii. location and details of buildings, enclosures and staff facilities; Section 2.2.5 sets out the list of welfare provision to be provided, but no details appear to have been included about where these buildings, enclosures and staff facilities will be located. Comments above in relation to the compound areas also apply here. The information submitted is not sufficient to comply with this part of the condition.

viii. specific measures to be adopted to mitigate construction impacts (including infrastructure improvements if appropriate); No information appears to have been submitted to comply with this part of the condition. The Site Set Up and Compound Plan appears to be missing from Appendix 1 of the CEMPMS.

ix. details of a procedure for wheel washing and/or vehicle wash down of all site construction traffic leaving any of the construction sites; A drive through wheel wash is proposed, the details of which are required, including location plan details.

x. details of petrol and oil interceptors to be provided; Section 3.1 sets out some details, please ensure with our LLFA and Environmental colleagues whether this is acceptable.

xi. a method statement for the control of noise, vibrations and air pollution, including pile driving (in accordance with BS: 5228), dust, smoke, fumes and debris during construction; Please refer to our Environmental colleagues.

xii. a Construction Workers' Travel Plan; The CWTP is 3 paragraphs at section 2.3.5 that amounts to a statement to encourage workers to vehicle share or use public transport. There is no mention of cycling provision and no mention of a guaranteed lift home in the event of an emergency. The information submitted is not sufficient to comply with this part of the condition.

xiii. a Traffic Management Plan to control traffic during the construction phases; No information appears to have been submitted to comply with this part of the condition. The Site Set Up and Compound Plan appears to be missing from Appendix 1 of the CEMPMS.

xiv. details to maintain access to the adjacent site/land. Section 2.3.1 states that access to the adjacent site/land will not be affected by the works. Section 2.3.3 and 2.3.4 refer to Traffic Management for 'Maintaining Access to Morses Lane' and 'Maintaining Access to Public Rights of Way' being provided, details are required.

xv. strategy outlining the hours for construction works and delivery including the waiting of vehicles undertaking deliveries and collections during the construction phases. The strategy shall also identify measures to ensure ongoing engagement with the local community. The standard hours of construction works and delivery are;

o 0730 to 1830 Monday to Friday;

o 0830 to 1300 Saturdays; and

o Not at all on Sundays, Bank Holidays and Public Holidays. The CEMPMS states these operating hours, but also states that deliveries arriving before 07:30 would be allowed on site to avoid idling on the public highway to reduce congestion. Whilst the latter is welcomed, this would be considered in breach of the operational hours of the site. Deliveries should be scheduled for a time when the site is ready to accept deliveries, for example, site opens at 07:30, deliveries begin at 08:00 once the gates person and wheel wash operator are in position. No details appear to have been included in relation to ongoing engagement with the local community. The information submitted is insufficient to comply with this part of the condition.

Reason: To reduce the potential impact on the public highway and residential amenity during the site preparation and construction phase(s) of development.

The document on Public Access titled 'Access Routes' relates to TPOs and not access routes.

1.2.3 Key Dates state Start date July 2022, this will need to be revised.

2.1.1 How will the security measures coordinate with early provision of a bus service?

The last paragraph of Section 2.3.2 states: *Once the haul road has been established, this will be utilised by all construction vehicles accessing future packages of infrastructure works procured by the Consortium, until a new permanent spine road has been constructed in a separate infrastructure package, at which times the temporary haul road would then be deconstructed for reuse on future projects.* This is acceptable in principle, but how will this happen when the proposed haul road alignment is the same as the proposed SM Primary Street alignment? Further how will utilities be laid? It is not acceptable for a new public highway asset to have been cut repeatedly for the installation of utilities as it weakens the integrity of the asset.

In the event that the haul road is to be used as the Primary Street, the following details need to be appropriately addressed:

- Demonstration of suitable alignment for use as a haul road and as a Primary Street
    - Swept Path Analysis and Forward Visibility Splays for both the Haul Road and the Primary Street.
    - RSA and WCHAR for the Primary Street.
- Details of Utility Provision, including Inspection Chambers and ducts where required to accommodate crossings.
- Details of a thicker sacrificial binder course. Suggest and additional 50mm to enable the sacrificial course to be planed off and the final surface course to be laid. This will protect the structural integrity of the lower courses and also assist in reducing raised ironworks on site.
- Construction details can only be approved by SBC via S38 agreement. The Construction details shown for the haul road are considered sacrificial and at the developer's own risk until such time as Technical Approval is issued.

Partial Discharge of Condition is requested for Conditions 37 CEMP, 13 Tree Protection, 17 Bats, 53 Slab Levels and 54 Materials.

Condition 37: CEMP

No highway comments are made.

Condition 13: Tree Protection

No highway comments are made.

Condition 17: Bats

No highway comments are made.

Condition 53: Slab Levels

Notwithstanding any plans to the contrary, and prior to the commencement of the development of each sub-phase, the full details of the existing and proposed site levels, together with the finished floor slab levels of any buildings (including roads, bridges, footpaths and other structures) for that sub-phase shall be submitted to and approved in writing by the Local Planning Authority. Development shall be carried out in accordance with the approved details. Reason: To ensure that the finished floor slab levels details and heights of development are satisfactory.

No information appears to have been submitted to comply with this condition.

Condition 54: Materials

No highway comments are made.

Please note that the comments made here represent Officer Opinion and cannot be seen to prejudice Swindon Borough Council's formal determination in relation to any application or planning matter.

Alison Curtis
Senior Transport Development Management Engineer

Transport Planning, Development & Streetworks Management
Swindon Borough Council

Email: acurtis@swindon.gov.uk
Tel: 07341 077566
Web: www.swindon.gov.uk