East Swindon Development Group

Eastern Villages Swindon (South Marston), South Marston Foul Water Pumping Station

LANDSCAPE, ECOLOGY AND ARBORICULTURAL MANAGEMENT PLAN (LEAMP)

January 2025

FPCR Environment and Design Ltd
Registered Office: Lockington Hall, Lockington, Derby DE74 2RH
Company No. 07128076. [T] 01509 672772 [E] mail@fpcr.co.uk [W] www.fpcr.co.uk

This report is the property of FPCR Environment and Design Ltd and is issued on the condition it is not reproduced, retained or disclosed to any unauthorised person, either wholly or in part without the written consent of FPCR Environment and Design Ltd.

Rev	Issue Status	Prepared / Date	Approved / Date
-	Final	APR / 02.05.24	JAW / 09.05.24
A	Final	APR / 16.01.25	

CONTENTS

1.0 INTRODUCTION 4

2.0 ECOLOGICAL RECEPTORS 5

3.0 WATER COURSES AND AQUATIC HABITATS PROTECTION MEASURES 8

4.0 LANDSCAPE MEASURES 9

FIGURES

Figure 1: Site Location Plan

Figure 2: Habitat Impact Plan

1.0 INTRODUCTION

1.1 This Landscape, Ecology and Arboricultural Management Plan (LEAMP) has been produced by FPCR Environment and Design Ltd. on behalf of the East Swindon Development Group.

1.2 It provides a management plan for the development at South Marston, in the context of, and with reference to the wider Eastern Villages development site (planning reference S/OUT/13/1555, condition 11). The planning consent is for outline permission:

'for a sustainable urban extension to the east of Swindon and north of the A420 of up to 2,380 dwellings together with a mixed use local centres/areas (including A1 retail up to 1,500 sq metres, services (A2), restaurants, pubs and takeaways (A3, A4, A5), business uses (B1) up to 1,000 sq metres, residential); community uses (D1); sheltered and/or care accommodation (C2/C3); two primary schools; green infrastructure including formal (including playing fields) and informal open space, landscape, biodiversity and amenity space; play space (including NEAPS/LEAPS/MUGAS); changing and sports facilities (including D2) and ancillary retail uses; sustainable drainage systems; highway, cycle and pedestrian routes; car parking; infrastructure (including utilities); engineering works including ground remodelling; demolition, site reclamation and removal of structures; the formation of new accesses from the A420, Old Vicarage Lane and Thornhill Road. | Land North Of A420 Eastern Villages Swindon'

1.3 The LEAMP is required to protect ecological receptors on Site and discharge Planning Condition 11 of the outline consent which states

11. Landscape, Ecology and Arboricultural Management Plan (LEAMP)

Each reserved matters application shall be accompanied by a Landscape, Ecology and Arboricultural Management Plan (LEAMP). The LEAMP shall be informed by the FLEAMPs approved under Condition 10 above and updated Phase 2 surveys where the last Phase 2 surveys undertaken for the site are more than 2 years old. The LEAMP shall include:

a) Details of the retention of any species receptor sites identified by the Phase 2 surveys for the site;

b) Details of protection for water courses and aquatic habitats against physical and chemical disturbance or pollution;

c) Details of long term objectives, extent and type of new planting; and

d) Details of any new habitat created on site, management responsibilities and maintenance schedules for all landscaped and habitat areas (except privately owned domestic gardens), and the sequencing for provision.

No development on each sub-phase shall commence until the LEAMP for that sub-phase has been approved in writing by the Local Planning Authority. Thereafter development on each sub-phase shall be progressed in accordance with the approved LEAMP. No development, works or other activities to the identified receptor sites shall be progressed other than in accordance with the works for ecological enhancement and management as set out in the approved LEAMP. The approved management and maintenance schedules shall be adhered to at all times. The submitted LEAMP shall be in accord with the approved Open Space Strategy.

Reason: To protect wildlife and supporting habitats and to secure opportunities for biodiversity enhancement.

1.4 This LEAMP provides details for the management of the area and habitats covered by the South Marston Foul Water Pumping Station as shown in Figure 1. This document builds on the habitat management prescriptions detailed in the FLEAMP for the South Marston Area[1] and references this throughout where relevant.

Site Context

1.5 The Site is located in the southeast of the South Marson application boundary, adjacent to Old Vicarage Lane. The Site measures 0.22 ha.

1.6 Proposals are for the development of a foul water pumping station with associated landscaping and access as shown in FPCR Landscape drawing (Drawing ref 1796-L-120 revision P03).

2.0 ECOLOGICAL RECEPTORS

2.1 The Site has been subject to ongoing ecological surveys dating back to 2002. The most recent protected species surveys (badgers, bats, birds, dormice and reptiles) were conducted by FPCR in 2022 covering the South Marston area. The results of these surveys are detailed in separate reports, and have been used to inform the Site assessment and proposals.

2.2 The South Marston Site was subject to a pre-commencement Site walkover on the 28th February 2024, where changes in habitats and their potential to support protect species was assessed.

2.3 There were no significant changes to habitats and their suitability to support protected species, therefore the assessments carried out in the FLEAMP and protected species reports remain relevant.

2.4 Habitat lost as part of the development proposals, which offer varying levels of suitability to protected species, as discussed in the following sections, is shown in Figure 2.

Habitats

2.5 The area covered by the Site boundary forms part of an improved grassland field, of limited botanical interest and of limited structural diversity. A native hedgerow with mature trees and a seasonally wet ditch forms the northern boundary.

Fauna

Great Crested Newt

2.6 The Site is of limited potential to GCN, restricted to potential hibernation opportunities within the hedgerow base and associated ditch on the northern boundary and foraging habitat within the narrow less intensively managed hedgerow grassland margin. The likelihood of GCN using the low suitability habitats onsite is further reduced, as they are located beyond 600m away from the nearest GCN pond.

2.7 Impacts on GCN and compensation for habitat losses on-site and across the wider area will be dealt with through offsite enhancements secured by a Natural England District Level Licence. The licence is anticipated to be issued in May 2024. Upon receipt of the licence all works within

1 Framework Landscape, Ecology and Arboricultural Management Plan (FLEAMP), Eastern Villages Swindon (South Marston), FPCR 2023

the Site can be undertaken without constraint. Should any habitat clearance be required prior to the licence being issued, these works can be undertaken under a method statement.

2.8 Under the DLL scheme, no on-site enhancements are required, as these are delivered offsite. However, additional enhancements supplementing green infrastructure provision, as part of this application and the wider development, will result in additional enhancements for local amphibian populations.

Badger – Confidential (not to be released into the public domain)

2.9 The Site is of limited potential to badger *Meles meles*, comprising a small area of improved grassland, which provides a limited foraging resource to badger. Sett building habitats are restricted to the boundary hedgerow, and offsite scrub habitats associated with the railway line, to the south of the Site.

2.10 Previous surveys carried out by FPCR did not find any evidence of badger setts within the area covered by this application, or within 30m where accessible. The pre-commencement survey carried out on the 28th February 2024, confirmed the continued absence of setts within the Site boundary. Disused setts are present within the wider South Marston Site boundary, with active setts previously recorded within the Rowborough Site Boundary.

2.11 Post development green infrastructure and enhancements, as part of this application and the wider development, will provide badger within the local area with new foraging and sett building opportunities.

2.12 As badgers are known to be active within the local area, precautionary working measures should be implemented during construction:

- Any pipes greater than 250mm in diameter will be capped if they are left open overnight, thereby preventing badgers from becoming trapped;
- Any pits or trenches will be similarly covered overnight, or left with a suitable means of escape, e.g. wooden plank; failure to do so may result in entrapment of badgers and badgers creating a temporary sett within the trench, preventing works proceeding within 30m of this area.

2.13 All chemicals or materials that may harm badgers must be safely stored away from potential badger habitat and contained in such a way that they cannot be accessed or knocked over by badgers.

Birds

2.14 The hedgerow and tree habitats within the Site boundary provided nesting opportunities to a range of common and widespread species.

2.15 To avoid disturbance to breeding birds, where ground and structural vegetation is to be removed, it will be removed prior to the bird-breeding season (March to September). If this is not possible, all ground and structural vegetation will be checked prior to removal by an experienced ecologist. If active nests are found, vegetation will be left untouched until all birds have fledged. Specific advice will be provided prior to undertaking the clearance. This would be a statutory requirement due to the protection of all nesting birds and their nests under the Wildlife and Countryside Act, 1981. A suitably qualified ecologist would supervise this.

2.16 If an active bird nest is found in vegetation or other feature/habitat to be removed, the area would be retained and suitably buffered. The buffer / exclusion zone is dependent on the bird species and location it is found in and will therefore be variable. Clearance operations would recommence only when the nest is no longer in use.

2.17 Post development green infrastructure and enhancements, as part of this application and the wider development, will provide birds within the local area with new foraging and nesting opportunities.

Bats

2.18 Previous survey work by FPCR, and the update walkover survey carried out in February 2024, did not find any trees with bat potential within the Site boundary.

2.19 To ensure retained hedgerow habitats continue to provide foraging and commuting opportunities to bats post-development, sensitive lighting will need to be adhered to during the construction phase. Measures to reduce impacts will include:

- The use of directional floodlighting to avoid spill.
- Avoidance of lighting potential dispersal corridors.
- The use of the lowest intensity possible.
- All luminaires should,
  a. Lack UV elements when manufactured. Metal halide, fluorescent sources would not be used.
  b. LED luminaires should be used where possible due to their sharp cut-off, lower intensity, good colour rendition and dimming capability.
  c. A warm white spectrum (ideally <2700Kelvin) should be adopted to reduce blue light component.

2.20 The post development habitats and enhancements, as part of this application and the wider development, will provide new foraging and roosting opportunities for a range of bat species.

Riparian Mammals – Otter and Water Vole

2.21 The Site offers no potential for water vole *Arvicola amphibius* or otter *Lutra lutra*. The ditch located on the northern Site boundary, was overshadowed by the associated hedgerow and appeared to only be seasonally wet, lacking aquatic vegetation, areas of permanent standing water and aquatic wildlife required by these species. Therefore, these species are not considered to pose a constraint to the development.

2.22 Post development green infrastructure and enhancements, as part of the wider development, will provide water vole and otter within the local area with new foraging and refuge opportunities.

Reptiles

2.23 The Site offers limited potential for reptiles, restricted to potential hibernation opportunities within the hedgerow base and associated ditch on the northern boundary and foraging habitat within the narrow less intensively managed hedgerow grassland margin. The remainder of the Site,

comprises intensively managed short grassland habitats, lacking the structural variation required by reptiles.

2.24 The clearance works are anticipated to take place in Summer 2024, when hibernating reptiles are unlikely to be encountered within the hedgerow bases. Habitats clearance works will take place during suitable weather conditions (daytime temperature 9°C or higher), outside the dormant phase.

2.25 Post development green infrastructure and enhancements, as part of this application and the wider development, will provide reptiles within the local area with new foraging, basking and egg laying opportunities.

Hazel Dormouse

2.26 The Site was considered to be of limited value to dormice, restricted to the hedgerow and tree habitats on the northern boundary and offsite scrub habitats associated with the railway to the south of the Site.

2.27 Dormouse surveys in 2022 did not detect any evidence of occupation within the Site boundary. Therefore, this species is not considered to pose a constraint to the development.

2.28 Post development green infrastructure and enhancements, as part of this application and the wider development, will provide dormice with new foraging and nesting opportunities, should they become established in the local area in the future.

Summary

2.29 The Site does not support any receptor sites for the species mentioned above. Post development green infrastructure will provide enhancements to a range of species. Therefore, there are no ecological constraints to this development and potential impacts will be limited through sensitive timing of works, precautionary working measures and ecological supervision where required.

3.0 WATER COURSES AND AQUATIC HABITATS PROTECTION MEASURES

3.1 The Site does not sit in close proximity to aquatic habitats or watercourses. However, Site management protocols will be put in place to ensure that best practice measures are complied with. This will include methods to protect existing seasonally wet drain in association with the northern hedgerow.

3.2 The hedgerow and associated ditch, set to be retained under the development proposals, will be protected and buffered against accidental damage or encroachment through Heras panels placed at a 5m offset from the hedgerow and ditch.

3.3 The possibility of fuel spillages will be minimised through sound Site management.

3.4 The location of all works compounds will be agreed with the supervising ecologist. Any environmentally hazardous material will be kept in dedicated stores and storage tanks will have appropriate bunding.

3.5 To ensure construction works are undertaken in an environmentally responsible manner the best practice guidance listed below will be adhered to; these include Pollution Prevention Guidance (2012), some of which has been superseded by Guidance for Pollution Prevention (GPP):

- PPG 1: Understanding your environmental responsibilities - good environmental practices. A basic introduction to pollution prevention, with signposts to other PPGs and publications. (July 2013).
- GPP 2: Above ground oil storage tanks - For above ground oil storage, excluding oil refineries and distribution depots. (January 2018).
- PPG 3: Use and design of oil separators in surface water drainage systems - For identifying where an oil separator is required and, if so, what size and type of separator is appropriate. (April 2006).
- GPP 4: Treatment and disposal of wastewater where there is no connection to the public foul sewer - For selecting the correct sewage disposal, treatment and disposal options, and maintenance and legal requirements. Also, for what to have in mind, in terms of wastewater treatment, when buying a house. (November 2017).
- GPP 5: Works and maintenance in or near water - For construction or maintenance works near, in, or over water. (January 2017).
- PPG 6: Working at construction and demolition sites - For the construction and demolition industry. (2012).
- PPG 7: Safe storage - The safe operation of refuelling facilities for operators of liquid fuel refuelling facilities; it applies to all types of fixed refuelling facilities (July 2011).
- GPP 8: Safe storage and disposal of used oils - For storing and disposing of used oils. Applies to activities ranging from a single engine oil change to those of large industrial users. (July 2017).
- GPP 13 Vehicle washing and cleaning (April 2017) - For washing and cleaning any vehicle using automatic wash systems, high pressure or steam cleaners and washing by hand.
- PPG 18: Managing fire water and major spillages - For identifying equipment and techniques available to prevent damage to the water environment caused by fires and major spillages. (June 2000).
- GPP 21: Pollution incident response planning - For producing emergency pollution incident response plans to deal with accidents, spillages and fires. (July 2017).
- PPG 22: Incident response - dealing with spills or incident response - dealing with spills. (April 2011).
- PPG 23 Maintenance of structures - replaced by PPG 5, Works and maintenance in or near water.
- PPG 26 Safe storage - drums and intermediate bulk containers - For site operators of industrial and commercial premises storing and handling drums and intermediate bulk containers (IBCs) containing oil, chemicals or potentially polluting substances. (March 2011).

4.0 LANDSCAPE MEASURES

4.1 The landscape character and species composition of the different habitats as part of the wider site are detailed within the FLEAMP approved under condition 10.

4.2 The approved FLEAMP's aim was to inform the green infrastructure provision of the entire Site to ensure that the proposed development and the future management of the green infrastructure preserves and enhances the landscape, biodiversity and arboricultural resources in the long-term, in order to maximise its commitment to achieving Biodiversity Net Gain.

4.3 The following section details the long-term objectives, extent and type of new planting and the management responsibilities and maintenance schedules for all landscaped and habitat areas within the Foul Water Pumping Station Site boundary. The habitats proposed within this part of the Site form a very small part of the overall wider sites green infrastructure. Habitats types and management regimes are in line with the recommendations made within the FLEAMP.

4.4 Taylor Wimpey and Vistry will be responsible for future management and their appointed contractors will be responsible for the implementation of actions during construction period.

4.5 After construction, the Green Infrastructure will be handed over to a Management Company or other appropriate body.

Habitats within the Site

4.6 The Site's green infrastructure will comprise a combination of: retained hedgerow and trees and newly planted native species rich hedgerow planting, native scrub planting, amenity grassland and swale comprising wetland wildflower grassland.

4.7 The species composition and management principals are detailed in Tables 1 and 2 below.

Table 1: Detailed Framework Management Principles

ITEM	FRAMEWORK MANAGEMENT OBJECTIVE	FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – CONSTRUCTION PHASE	FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – POST CONSTRUCTION
1	**Hedgerows -** To maintain & enhance existing native species hedgerows	• Protect existing hedgerows during construction in accordance with the CEMP and BS 5837:2012, or as superseded.	Implement sympathetic management • Cut 50% of each length on a rotational basis between January and February (so that autumn fruits are available for wildlife) and again avoiding frost periods. • Cut to no less 2m high. • Retain a minimum 1.5m margin at base and cut every 3 years to promote dense cover. • Laying hedge once new plantings have established between November and the end of February to maintain a dense structure
2	**Trees –** to maintain existing native trees	• Protect existing trees during construction in accordance with the CEMP and BS 5837:2012, or as superseded.	Implement sympathetic management • Within publicly accessible areas, and especially within proximity of defined footpath routes within green space, trees would be checked annually, after major storms and at any other interval deemed necessary following inspection for essential remedial works in the interest of public safety, should be undertaken as advised by a suitably qualified Arboriculturist.
3	**Hedgerows** – new native species rich hedgerows	Create new hedgerows using species which reflect the species-composition of the existing hedges • Prepare vegetation-free planting strip. • Plant using staggered double row, 500mm between rows at a rate of 6 plants/m. • Plant 60-90cm bare root whips. • Planting mix to reflect species composition of existing hedges eg : <u>Native hedgerow</u> ***Acer campestre*** **Field Maple** **(10%)** *Cornus sanguinea* Dogwood (5%) *Corylus avellana* Hazel (10%) *Crataegus monogyna* Hawthorn (50%) *Lonicera periclymenum* Honeysuckle (5%) *Quercus robur* English Oak (10%) *Rhamnus cathartica* Buckthorn (5%) *Rosa canina agg* Dog-rose (5%) • Protect with shrub guards • Seed with a suitable hedgerow seed mix	Implement sympathetic management • Upon establishment (year 2-3) cut 50% of each length on a rotational basis between January and February (so that autumn fruits are available for wildlife) and again avoiding frost periods. • Cut to no less 2m high. • Retain a minimum 1.5m margin at base and cut every 3 years to promote dense cover. • Laying hedge once new plantings have established between November and the end of February to maintain a dense structure
4	**Scrub** Scrub will be allowed to grow to maturity and, in time, scrub to succeed to woodland where desirable	Shrub planting should include native species. Species for inclusion within strategic green space to be chosen carefully to ensure they are appropriate for the area and will contribute to the overall aims of strategy to provide a net gain in biodiversity value. Typical species lists are outlined below: <u>Scrub:</u> *Acer campestre* Field Maple (10%) *Cornus sanguinea* Common Dogwood (10%)	• Early promotion of canopy species including weed management and understorey scrub management. • Tree shelters and stakes to be inspected twice annually as part of the general maintenance visits and adjusted accordingly. Damaged ties or stakes must be replaced. When the trees are established and can support themselves the ties should be carefully removed and the stakes removed/cut down to ground level. This operation is likely to be required after three to five years dependant on establishment rates, stability and growing conditions. • Periodic monitoring and control/removal of non-native species as necessary, including any Schedule 9 species.

ITEM	FRAMEWORK MANAGEMENT OBJECTIVE	FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – CONSTRUCTION PHASE	FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – POST CONSTRUCTION

		Corylus avellana Hazel (12.5%)
		Crataegus monogyna Common Hawthorn (20%)
		Cytisus scoparius Common Broom (2.5%)
		Quercus robur English Oak (2.5%)
		Rhamnus cathartica Common Buckthorn (12.5%)
		Rosa canina Dog-rose (10%)
		Sambucus nigra Common Elder (10%)
		Viburnum opulus Guelder Rose (10%)
		
		A suitable grassland mix, will be surface sown in autumn or early spring onto a prepared seed bed.
		
		To support the establishment and long-term success of new planting the following measures should be adopted:
		• Shrubs are to be checked annually when they are in full leaf to ensure that they are thriving. Defects requiring remedial works will be recorded.
		• Shrubs which die or do not establish will be replaced the first planting season following each annual inspection during the first five years after planting
		• Cut areas of scrub in a rotation, aiming to retain all ages. Scrub typically matures in 15 years, so cut 1/5 every third year.
		• Newly shrubs to be strimmed in a sensitive manner, to avoid damage to any habitats to be retained, from around the base of the plants until the point it is determined that they are tall enough to tolerate weed competition. If the trees and shrubs show signs of poor growth or reduced vigour an application of the appropriate fertiliser should be carried out. If trees and shrubs do not respond to a treatment of fertiliser, further inspections are required, including the ground conditions for signs of compaction, contamination, and poor-quality topsoil. Any problems uncovered with the soil must be remediated. Should remediation works not resolve the problem a replacement tree may need to be planted.
		• During establishment shrubs should be watered regularly during prolonged dry periods.
		• All vegetation removal should be timed outside the bird nesting season, i.e. undertaken between September and February. Should vegetation removal be required outside this timeframe an ecologist should be consulted prior to works commencing.
		• Shrubs are vulnerable to browsing by livestock, deer and rabbits during establishment. Protect with spiral guards or tubes (using non-plastic and biodegradable where possible) and are removed when the plants are mature enough to survive browsing.
			• Replacements of like-for-like in event of failure or promotion of neighbouring established specimens as deemed necessary.
			
			• All tree guards, tubes, ties and stakes that have not biodegraded naturally are to be removed from site once plants are mature enough to survive browsing.
			• Periodic trimming/management of understorey scrub in planting groups including:
			  ○ Regular cutting to create dense stands with graded margin; and
			  ○ Infrequent management of selective stands to promote more open stands (including thinning of stands and light trimming to aid succession of canopy species).
			  ○ Plantings protected with rabbit guards as necessary.
			  ○ Monitoring and installation of fencing or other protection as deemed necessary. Periodic monitoring and control of browsing pressure.
			
			In every management year:
			• Retention of trimmings following management (where not diseased) in brash piles and windrows.
			• Retention of standing deadwood including branches and whole trees (where not diseased).

5	**Amenity Grassland –** amenity grass verge adjacent to access road	• Areas to be sown will be first rotovated and raked or harrowed to produce a medium fine, firm tilth. Areas will be planted with amenity grass mix EL1 Flowering Lawn Mix at a rate of 4g/m2, in the autumn or spring, selecting a time when the soil is moist and can be worked. Wildflowers: *Betonica officinalis* Betony (1.0%)	Year 1 & 2 • Regular cutting would seek to ensure a sward height of between 40-50mm during the growing season to ensure resilience to drought and avoid the need for chemical fertilizers and herbicides. Thereafter • Cut between March and October to achieve desired height.

ITEM	FRAMEWORK MANAGEMENT OBJECTIVE	FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – CONSTRUCTION PHASE	FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – POST CONSTRUCTION
		Centaurea nigra Common Knapweed (2.4%) *Galium verum* Lady's Bedstraw (1.2%) *Leontodon hispidus* Rough Hawkbit (0.8%) *Lotus corniculatus* Common Bird's-foot-Trefoil (2.4%) *Plantago lanceolata* Ribwort Plantain (2.8%) *Primula veris* Cowslip (0.8%) *Ranunculus acris* Meadow Buttercup (1.2%) *Silaum silaus* Pepper Saxifrage (0.4%) *Vicia cracca* Tufted Vetch (0.4%) *Medicago lupulina* Black Medic (Ag) (5.0%) *Trifolium repens* Small Leaved White Clover (Ag) (5.0%) Grasses: *Agrostis capillaris* Common Bent (Ag) (8% *Carex flacca* Glaucous Sedge (1%) *Cynosurus cristatus* Crested Dog's-tail (Ag) (39%) *Festuca rubra* Red Fescue (Ag) (28%) *Phleum bertolonii* Smaller Cat's-tail (4%)	
6	**Swale-** create an area of wet wildflower grassland along the existing ditch on the east of the site boundary, beneficial to wildlife	• Area along existing ditch to be sown with Emorsgate EP1F Wildflowers for Wetlands see mix at a rate of 1.5g/m2 in the autumn or spring, selecting a time when the soil is moist and can be worked. • Strim to height of 75mm once in late August and again in mid-October Wildflowers: *Angelica sylvestris* Wild Angelica (5.00%) *Centurea nigra* Common Knapweed (13.00%) *Cruciata laevipes* Crosswort (5.00%) *Dipsacus fullonum* Wild teasel (5.00%) *Eupatorium cannabinum* Hemp Agrimony (2.00%) *Filipendula ulmaria* Meadowsweet (6.00%) *Geum rivale* Water Avens (3.00%) *Iris pseudacorus* Yellow Iris (20.00%) *Lathyrus pratensis* Meadow Vetchling (4.00%) *Lotus pedunculatus* Greater Birdsfoot Trefoil (4.00%) *Lycopus europaeus* Gypsywort (1.00%) *Oenanthe pimpinelloides* Corky-fruited Water-dropwort (1.00%) *Plantago lanceolata* Ribwort Plantain (6.00%) *Prunella vulgaris* Selfheal (1.00%)	Year 1 & 2 • Post sowing (first growing season) – only mow flush of annual weeds by mowing in mid to late summer • Removing the clippings • Mow through to the end of March of the following year • Dig out any residual perennial weeds such as docks Thereafter • Strim to height of 75mm once in late August and again in mid-October • In August, leave cuttings for 3-5 days to allow to dry, for re-dispersal of seeds. • Do not apply any fertiliser

ITEM	FRAMEWORK MANAGEMENT OBJECTIVE	FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – CONSTRUCTION PHASE			FRAMEWORK MANAGEMENT TO ACHIEVE OBJECTIVE – POST CONSTRUCTION
		Ranunculus acris	Meadow Buttercup	(5.00%)	
		Silene dioica	Red Campion	(14.00%)	
		Silene flos-cuculi	Ragged Robin	(5.00%)	

Table 2: Framework Post construction and Management Programme

Habitat/ Feature	Regular Operations/Works (Years 1-5)	Anticipated Frequency of Visits/Operations (see note below)												Frequency, notes
		J	F	M	A	M	J	J	A	S	O	N	D	
Scrub	Planting													Year one only
	Maintenance													Annually to year 5
	Selective thinning & trimming a sinuous edge													From year 2 – to promote regeneration of seedlings and saplings
	Control of pernicious weeds/undesirable ground cover													Annually as needed to Year 5 then thereafter as necessary sonitoring
Swale / Wetland Grassland Meadow	Cutting													In late summer/ autumn
	Scrub/weed control													Year 1 as required for weed control (including in spring), otherwise annually from year 2
Hedgerow (new)	Planting													Year 1 only
	Seeding with hedgerow mix													Year 1 only
	Cutting													From year 3 and as necessary.
Hedgerow (existing)	Cutting													
Trees (existing)	Cutting													As required
Amenity Grassland	Areas of amenity grassland have been sown													Year 1
	The recommended seed mix has been used													Year 1
	The first-year management has been implemented													Year 1

This drawing is the property of FPCR Environment and Design Ltd and is issued on the condition it is not reproduced, retained or disclosed to any unauthorised person, either wholly or in part without written consent of FPCR Environment and Design Ltd.

Ordnance Survey material - Crown Copyright. All rights reserved.
Licence Number: 100019980

Key

Foul Water Pumping Station Site Boundary

Wider Development Site Boundary

client
East Swindon Development Group

project
Foul Water Pumping Station,
Eastern Villages Swindon (South Marston)

drawing title
SITE LOCATION PLAN

scale @ A3
1:10000

drawn
APR / PH

issue date
16/1/2025

drawing / figure number
Figure 1

rev
-

FPCR Environment and Design Ltd, Lockington Hall, Lockington, Derby, DE74 2RH ■ t:01509 672 772 ■ e: mail@fpcr.co.uk ■ w: www.fpcr.co.uk ■
masterplanning ■ environmental assessment ■ landscape design ■ urban design ■ ecology ■ architecture ■ arboriculture

S:\1700\1796\ECOLOGY\2021-2024\QGIS 2.14\Plans\RMA\1796-E-01 RMA Plans.qgs

This drawing is the property of FPCR Environment and Design Ltd and is issued on the condition it is not reproduced, retained or disclosed to any unauthorised person, either wholly or in part without written consent of FPCR Environment and Design Ltd.

Ordnance Survey material - Crown Copyright. All rights reserved.
Licence Number: 100019980

Key

- **Foul Water Pumping Station Site Boundary**
- **Lost**
- **Retained**

client
East Swindon Development Group

project
Foul Water Pumping Station,
Eastern Villages Swindon (South Marston)

drawing title
HABITAT IMPACT PLAN

scale @ A3
1:1250

drawn
APR / PH

issue date
16/1/2025

drawing / figure number
Figure 2

rev
-

FPCR Environment and Design Ltd, Lockington Hall, Lockington, Derby, DE74 2RH ■ t:01509 672 772 ■ e: mail@fpcr.co.uk ■ w: www.fpcr.co.uk ■
masterplanning ■ environmental assessment ■ landscape design ■ urban design ■ ecology ■ architecture ■ arboriculture

S:\1700\1796\ECOLOGY\2021-2024\QGIS 2.14\Plans\RMA\1796-E-01 RMA Plans.qgs