Williams Lighting Consultants Ltd.

COLUMN SCHEDULE

DOCUMENT NUMBER: **WLC612-1-CS**
PROJECT: S278 Thornhill Road, Swindon
PREPARED BY: PW
DATE: 07/11/2023
REV: R1
DRAWING NO. WLC612-1-1300-001

Road Name	Area	Adoption Authority	Existing Unit Number	Proposed Unit Number	Adoptable Patch (Hard-	EASTING	NORTHING	Significant Hazards (Refer to RA)	Column Type	Column Base Type	Mounting Height	Bracket Projection	Luminaire	Luminaire Tilt	Output (klm)	Wattage	Optic	Colour Temperature (K)	TELECELL ID LABEL (ONCE INSTALLED)	Connection Detail
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	1		418962.38	186887.53		6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	2		418976.48	186913.05	A.2.1.iv	6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	3		419005.49	186917.92		6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	4		419024.41	186934.34		6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	5		419006.68	186945.63		6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	6		418983.29	186937.36	A.2.1.iv	6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	7		418984.52	186953.46	A.2.1.iv	6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	8		418995.67	186988.3		6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY
THORNHILL ROAD	SWINDON	SWINDON BOROUGH COUNCIL	N/A	9		418997.78	187012.19		6M TUBULAR GALVANISED STEEL LIGHTING COLUMNS AS PER SBC SPECIFICATION	ROOT PLANTED	6m	PT	URBIS AXIA 3.1 RAL9002 GREY	0°	4.01	44W	5267	3000		NEW DNO SUPPLY